



Republic of the Philippines  
**DIGOS WATER DISTRICT (DWD)**  
 Rizal Avenue, Digos City

**2021 MAJOR PROGRAMS AND PROJECTS**  
**Status of Implementation**  
 January to December 2021

KEY RESULT AREA (E.O. NO. 43)	PROGRAMS	IMPLEMENTING DIVISION	INDICATOR	TARGET	ACCOMPLISHMENT	% ACCOMPLISHMENT
Empowerment of the poor and vulnerable	<b>Improvement of Water Facilities</b>					
	Construction of Transformer Platform at PS#7	Water Resources	No. of transformer platform constructed	1	1	100%
	Installation of Hydrant - various area in Digos City	Construction & Maintenance	No. of hydrants installed	9	9	100%
	Installation of Gate Valve - various area in Digos City	Construction & Maintenance	No. of gatevalves installed	11	11	100%
	Site Development at PS#11, Sinawilan	Water Resources	% accomplishment	100%	100%	100%
	Construction of Tripod at PS#1, Public Market	Water Resources	No. of tripod constructed	1	1	100%
	<b>Meter Management Program</b>					
	Replacement of old water meters	Administrative & General Services, Construction & Maintenance Div.	No. of water meters replaced	1,500	1,778	119%
	<b>Pipe Laying of Distribution Lines</b>					
	McArthur Highway (Rizal Ave. - Y junction Cogon)	Construction & Maintenance	Meters of pipe laid	1,994	1,994	100%
	Ruparan, Reservoir, Riverside Road		Meters of pipe laid	650	650	100%
	Kibanban Road (PS 11 - Steel Reservoir)		Meters of pipe laid	1,536	1,536	100%
	Bounded Latasa Village (Dingding St., Sinawilan)		Meters of pipe laid	876	876	100%
	Pier Dos Colorado (Pier 1 Prov., Rd - Dead End)		Meters of pipe laid	468	468	100%
	Saplagio St. (San Roque Road - Dead End)		Meters of pipe laid	678	678	100%
Bounded Victor St. (Manggahan Riverside)		Meters of pipe laid	762	762	100%	
Latasa Relocation Road 2, Colorado		Meters of pipe laid	180	180	100%	


KEY RESULT AREA (E.O. NO. 43)	PROGRAMS	IMPLEMENTING DIVISION	INDICATOR	TARGET	ACCOMPLISHMENT	% ACCOMPLISHMENT
Empowerment of the poor and vulnerable	<b>Improvement of Other Facilities</b>					
	Renovation of Old Administrative Building	Administrative & General Services	% of completion	100%	100%	100%
	<b>ON-GOING PROJECTS</b>					
	<b>Pipe Laying of Distribution Lines</b>	Construction & Maintenance				
	McArthur Highway (Y Cogon - Sinawilan Boundary)		Meters of pipe laid			60%
	McArthur Highway along Llanos Bridge		Meters of pipe laid			86%
	Rizal Avenue along Caños Bridge		Meters of pipe laid			40%

Prepared by:

  
**EMMYLOU P. DURANO**  
 Executive Assistant B

Management Services Division  
 Date Signed: JAN 31 2022

Noted by:

  
**APHRODITE M. ADRALES**  
 Officer-in-Charge  
 Management Services Division  
 Date Signed: JAN 31 2022

Approved:

  
**ENGR. FELOMINO A. DAUB**  
 General Manager  
 Date Signed: JAN 31 2022