



2023 MAJOR PROGRAMS AND PROJECTS
Status of Implementation
 January to December 2023

KEY RESULT AREA (Ch. 19 - PDP 2017-2022)	PROGRAMS	IMPLEMENTING DIVISION	INDICATOR	TARGET	ACCOMPLISHMENT	% ACCOMPLISHMENT
Strategic Outcome 6 : Household access to safe and potable water	Improvement of Water Facilities					
	Drilling of One (1) exploratory/production well - DWD Eco Park, Dulangan, Digos City (by contract)	Construction & Maint. Division	% of completion	100%	100%	100%
	Drilling of One (1) exploratory/production well - BRIA Homes Subdivision, Matti, Digos City (by contract)	Planning and Design Division	% of completion	100%	100%	100%
	Drilling of One (1) exploratory/production well - Tiguman, Digos City (by contract)	Planning and Design Division	% of completion	100%	100%	100%
	Meter Management Program					
	Replacement of old and defective water meters	Administrative & General Services, Construction & Maintenance Div	No. of water meters replaced	1,200	1,250	104%
	Pipe Laying of Distribution Lines					
	M.I. Quirino Avenue, Brgy. Tres de Mayo, Digos City	Construction & Maintenance Div.	Meters of pipe laid	951	951	100%
	Prato St. - Gonzaga St. - Saplagio St., Brgy. Tres de Mayo, Digos City		Meters of pipe laid	690	690	100%
	Zion Village, Brgy. San Miguel, Digos City		Meters of pipe laid	300	300	100%
Manggahan Relocation Site, Brgy. Matti, Digos City	Meters of pipe laid		200	200	100%	
Kapatagan Provincial Road, Cogon, Digos City	Meters of pipe laid		247	247	100%	
Tiguman Barangay Hall Road, Brgy. Tiguman, Digos City	Meters of pipe laid		160	160	100%	



Republic of the Philippines
DIGOS WATER DISTRICT (DWD)
 Rizal Avenue, Digos City

2023 MAJOR PROGRAMS AND PROJECTS
Status of Implementation
 January to December 2023

KEY RESULT AREA (Ch. 19 - PDP 2017-2022)	PROGRAMS	IMPLEMENTING DIVISION	INDICATOR	TARGET	ACCOMPLISHMENT	% ACCOMPLISHMENT
Strategic Outcome 6 : Household access to safe and potable water	ON-GOING PROJECTS					
	Improvement of Facilities					
	Construction of Storage Room (Water Quality)	Construction & Maint. Division	% of completion	100%	85%	
	Construction of Tripod @ PS#4	Construction & Maint. Division	% of completion	100%	95%	
	Proposed Construction of Pump Station House at Brgy. Dulangan, Digos City	Water Resources Division	% of completion	100%	-	
	Pipe Laying of Distribution Lines					
	Tiguman Road, Brgy. Tiguman, Digos City	Construction & Maint. Division	Meters of pipe laid		636	
Purok Santol, San Antonio Village, Brgy. Zone II, Digos City	Construction & Maint. Division	Meters of pipe laid		510		

Prepared by:

Noted by:

Approved:

EMYLOU P. DURANO
 Executive Assistant B
 Management Services Division
 Date Signed: JAN 31 2024

APHRODITE M. ADRALES
 Division Manager
 Management Services Division
 Date Signed: JAN 31 2024

ENGR. FRANKLIN S. RETES, PhD
 Officer-in-Charge
 Date Signed: JAN 31 2024